

Look Ahead View for January 24th, 2018



The construction project sign design has been completed (see above) and the sign is in production. Look for it soon near the project entrance on Park Road.

Site Work



Construction site work continues and is on schedule with the warmer temperatures. Work on the underground Stormwater Infiltration system is the primary site work activity. This system is designed to keep water from leaving the site and to be absorbed per EPA and State regulations for Stormwater Management. These pictures show views of the system during construction. There will be two systems on the site: the first, pictured above during construction, is under the old tennis and basketball courts; the second one will be added following demolition of the old Clyde Brown school (on that site).

Look Ahead View for January 24th, 2018

Construction Management

The Board of Selectmen have approved the Concrete and Structural Steel early bid package. These two components involve long lead times and early approval allows us to stay on schedule. Filed sub-bidders have a walk-thru scheduled this week and will submit their bids shortly. The culmination of these bids will allow Agostini Bacon Construction to develop their GMP. The GMP is the Guaranteed Maximum Price for the project. The GMP will be presented to the Selectmen on February 26th for approval.

More Information

For more information about the New Elementary School project, follow us on:

www.Millis.Org Look on the front page under News and Notices for the current Look Ahead View and under Boards and Committees for the Elementary School Building Committee page to find prior Look Ahead Views.

www.Facebook.com/MillisSchoolProject/ Look for current posts about the project.

www.MillisMedia.org Look under Videos for recordings of the Elementary School Building Committee meetings and other relevant events.

The Elementary School Building Committee